


OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

STATION:	SALEM 1 & 2		
SYSTEM:	Chemical and Volume Control		
TASK:	Demonstrate the Operability of the RWST and/or the BASTs		
TASK NUMBER:	N0040420201		
JPM NUMBER:	15-01 NRC RO Admin A2		
ALTERNATE PATH:	☐	K/A NUMBER:	2.2.37
APPLICABILITY:	IMPORTANCE FACTOR:		
EO ☐	RO ☒	STA ☐	SRO ☒
EVALUATION SETTING/METHOD:	Classroom Simulator - Perform 9/11/16		
REFERENCES:	S2.OP-ST.CVC-0010, Rev. 10 (checked 9-28-16) Salem Tech Specs		
TOOLS AND EQUIPMENT:	None		
VALIDATED JPM COMPLETION TIME:	11 minutes		
TIME PERIOD IDENTIFIED FOR TIME CRITICAL STEPS:	N/A		
Developed By:	G Gauding Instructor	Date:	8-9-16
Validated By:	S Harris / J Pierce SME or Instructor	Date:	9-28-16
Approved By:	 Training Department	Date:	10/11/16
Approved By:	 Operations Department	Date:	10/11/16
ACTUAL JPM COMPLETION TIME:			
ACTUAL TIME CRITICAL COMPLETION TIME:			
PERFORMED BY:			
GRADE: ☐ SAT ☐ UNSAT			
REASON, IF UNSATISFACTORY:			
EVALUATOR'S SIGNATURE:		DATE:	

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

NAME: _____

DATE: _____

SYSTEM: Chemical and Volume Control

TASK: Demonstrate the Operability of the RWST and/or the BASTs

TASK NUMBER: N0040420201

SIMULATOR SETUP: N/A

INITIAL CONDITIONS:

- Salem Unit 2 is at 100% power.
- 21 BAT pump developed a leak that went unnoticed until the cross-connected BAST's reached their low level alarm setpoint.
- 21 BAT pump, and the leak, are isolated.
- 21 BAST level – 49.5%
- 22 BAST level – 49.5%
- 21 BAST temp – 98.2°F
- 22 BAST temp – 97.1°F
- RWST temperature – 70°F
- RWST levels are:
 - CH I – 41.4'
 - CH II - 41.4'
 - CH III – 41.4'
 - CH IV – 41.5'
- Chemistry reports current RWST and BAST boron concentrations are:
 - 21 BAST – 6610 ppm
 - 22 BAST – 6610 ppm
 - RWST – 2350 ppm
- Off Normal and Off-Normal Tagged list review has been performed SAT.

INITIATING CUE:

You are the Reactor Operator. Perform S2.OP-ST.CVC-0010, Borated Water Sources.

Successful Completion Criteria:

1. All critical steps completed.
2. All sequential steps completed in order.
3. All time-critical steps completed within allotted time.
4. JPM completed within validated time. Completion time may exceed the validated time if satisfactory progress is being made.

Task Standard for Successful Completion:

1. Complete Attachment 2 of S2.OP-ST.CVC-0010 per key and determine the Surveillance is SAT

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

NAME: _____
DATE: _____

SYSTEM: Chemical and Volume Control

TASK: Demonstrate the Operability of the RWST and/or the BASTs

*	STEP NO.	STEP (* Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
		Provide marked up copy of S2.OP-ST.CVC-0010, Borated Water Sources and Tech Spec 3.1.2.6 (2 pages)			
	3.0	Precautions and Limitations	Reads and initials steps.		
	5.1.1	COMPLETE Attachment 2 per the following: • RECORD Data. • RECORD Test Results by initialing SAT or UNSAT column using the stated Acceptance Criteria.	Completes Attachment 2 with the below data.		
*	Att. 2	RWST Level	Records RWST level with channel for which calibration data was obtained RWST levels are: CH I: 41.4 CH II: 41.4 CH III: 41.4 CH IV: 41.5 Initials SAT for RWST Level and inserts date.		
*	Att. 2	RWST Temp	Refers to initial conditions for RWST temperature 70°F . Initials SAT for RWST Temp and inserts date.		

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

NAME: _____
DATE: _____

SYSTEM: Chemical and Volume Control

TASK: Demonstrate the Operability of the RWST and/or the BASTs

*	STEP NO.	STEP (* Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
*	Att. 2	RWST Conc	Refers to initial conditions for RWST boron concentration and enters 2350 ppm. Initials SAT for RWST boron concentration and inserts date.		
*	Att. 2	21 BAST Vol <u>AND/OR</u> 22 BAST Vol	Refers to initial conditions for 21 and 22 BAST level and enters: 21 BAST vol – 49.5% 22 BAST vol - 49.5% Uses Tech Spec 3.1.2.6.a, 3.1.2.6.b, and Figure 3.1-2 and determines 21 BAST Vol <u>AND/OR</u> 22 BAST Vol is SAT . Initials SAT for BAST volume and inserts date.		
*	Att. 2	21 BAST Temp <u>AND/OR</u> 22 BAST Temp	Refers to initial conditions for 21 and 22 BAST temp and records: 21 BAST temp - 98.2°F 22 BAST temp - 97.1°F Initials SAT for 21 BAST Temp <u>AND/OR</u> 22 BAST Temp and inserts date.		

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

NAME: _____
DATE: _____

SYSTEM: Chemical and Volume Control

TASK: Demonstrate the Operability of the RWST and/or the BASTs

*	STEP NO.	STEP (* Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
*	Att. 2	21 BAST Conc <u>AND/OR</u> 22 BAST Conc	Refers to initial conditions for BAST boron concentrations and enters 6610 ppm for 21 BAST and 6610 ppm for 22 BAST. Uses Tech Spec 3.1.2.6.a, 3.1.2.6.b, and Figure 3.1-2 and determines 21 and 22 BAST boron concentration is SAT. Initials and inserts date.		
	5.3.1 5.3.2	This surveillance is considered satisfactory when Attachments 2 and 3 (as applicable) are complete with components listed meeting Acceptance Criteria stated in each Attachment. <u>OR</u> This surveillance is unsatisfactory. A. INITIATE Notification(s) to correct the unsatisfactory condition. B. RECORD Notification number(s) and reason for unsatisfactory completion on Attachment 4 in the Comments Section.	Initials step 5.3.1 N/A's 5.3.2.		
	5.4.1	COMPLETE Attachment 4, Sections 1.0 and 2.0, <u>AND FORWARD</u> this procedure to the SM/CRS for review.	Completes Attachment 4, Sections 1.0 and 2.0, and returns procedure to JPM Evaluator.		

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

NAME: _____
DATE: _____

SYSTEM: Chemical and Volume Control

TASK: Demonstrate the Operability of the RWST and/or the BASTs

*	STEP NO.	STEP (* Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
			JPM is complete when procedure is returned to evaluator.		

JOB PERFORMANCE MEASURE VALIDATION CHECKLIST

NOTE: All steps of this checklist should be performed upon initial validation. Prior to JPM usage, revalidate JPM using steps 8 and 11 below.

- W ④ AS 1. Task description and number, JPM description and number are identified.
- W AS 2. Knowledge and Abilities (K/A) references are included.
- W AS 3. Performance location specified. (in-plant, control room, or simulator)
- W AS 4. Initial setup conditions are identified.
- W AS 5. Initiating and terminating Cues are properly identified.
- W AS 6. Task standards identified and verified by SME review.
- W AS 7. Critical steps meet the criteria for critical steps and are identified with an asterisk (*).
- W AS 8. Verify the procedure referenced by this JPM matches the most current revision of that procedure: Procedure Rev. 10 Date 4/30/13
- W AS 9. Pilot test the JPM:
a. verify Cues both verbal and visual are free of conflict, and
b. ensure performance time is accurate.
- _____ 10. If the JPM cannot be performed as written with proper responses, then revise the JPM.
- _____ 11. When JPM is revalidated, SME or Instructor sign and date JPM cover page.

SME/Instructor: ④ AS for J. Pierce

Date: 9/28/16

SME/Instructor: AS for S. Harris

Date: 9/28/16

SME/Instructor: _____

Date: _____

Original checklist inadvertently discarded. AS 10/11/16

INITIAL CONDITIONS:

- Salem Unit 2 is at 100% power.
- 21 BAT pump developed a leak that went unnoticed until the cross-connected BAST's reached their low level alarm setpoint.
- 21 BAT pump, and the leak, are isolated.
- 21 BAST level – 49.5%
- 22 BAST level – 49.5%
- 21 BAST temp – 98.2°F
- 22 BAST temp – 97.1°F
- RWST temperature – 70°F
- RWST levels are:
 - CH I – 41.4'
 - CH II - 41.4'
 - CH III – 41.4'
 - CH IV – 41.5'
- Chemistry reports current RWST and BAST boron concentrations are:
 - 21 BAST – 6610 ppm
 - 22 BAST – 6610 ppm
 - RWST – 2350 ppm
- Off Normal and Off-Normal Tagged list review has been performed SAT.

INITIATING CUE:

You are the Reactor Operator. Perform S2.OP-ST.CVC-0010, Borated Water Sources Data.