

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

STATION:	SALEM		
SYSTEM:	ADMINISTRATIVE		
TASK:	Direct Actions for Spent Fuel Movement (Determine equipment allowed to be removed from service while SFP manipulations are in progress)		
TASK NUMBER:	N1120760102		
JPM NUMBER:	15-01 NRC SRO A1-2		
ALTERNATE PATH:	☐	K/A NUMBER:	2.1.42
APPLICABILITY:	IMPORTANCE FACTOR:		3.4
EO ☐	RO ☐	STA ☐	SRO ☒
EVALUATION SETTING/METHOD:	Classroom or Simulator		
REFERENCES:	S2.OP-IO.ZZ-0010, Rev. 33 , S2.OP-SO.CH-0001 Rev 32, S2.OP-SO.SW-0005 Rev 42 S2.OP-SO.DG-0005, Rev. 6 (all rev checked 8-10-16) Salem Tech Specs		
TOOLS AND EQUIPMENT:			
VALIDATED JPM COMPLETION TIME:	30 min		
TIME PERIOD IDENTIFIED FOR TIME CRITICAL STEPS:	N/A		
Developed By:	G Gauding Instructor	Date:	8-10-16
Validated By:	R Boyer / P Williams SME or Instructor	Date:	9-28-16 / 10-4-16
Approved By:	 Training Department	Date:	10/11/16
Approved By:	 Operations Department	Date:	10/11/16
ACTUAL JPM COMPLETION TIME:			
ACTUAL TIME CRITICAL COMPLETION TIME:			
PERFORMED BY:			
GRADE:	☐ SAT	☐ UNSAT	
REASON, IF UNSATISFACTORY:			
EVALUATOR'S SIGNATURE:	DATE:		

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

NAME: _____

DATE: _____

SYSTEM: Administrative

TASK: Direct Actions for Spent Fuel Movement (Determine equipment allowed to be removed from service while SFP manipulations are in progress)

TASK NUMBER: N1120760102

INITIAL CONDITIONS: Salem Unit 2 is operating at 99% power, coasting down into a refueling outage which will start in 2 weeks.
Irradiated fuel movement is in progress in the Spent Fuel Pool IAW S2.OP-IO.ZZ-0010, Spent Fuel Pool Manipulations, and will continue without interruption for the next 8 hours, at which time it will terminate.
The unit has no active Tech Spec LCOs.
21 SW pump is C/T for emergent strainer work.
The current time is 0800.

INITIATING CUE: You have been directed to review the upcoming work for the shift and determine which activities may proceed as scheduled while continuing the fuel movement in the Spent Fuel Pool uninterrupted.

Work scheduled for today Circle whether each activity may or may not be performed

IF any of the activities cannot proceed, explain your reason(s)

0900- 22 SW pump packing replacement	MAY	MAY NOT
1000- 2A EDG tagout for maintenance	MAY	MAY NOT
1300- 21 Chiller compressor oil change	MAY	MAY NOT
1400- Delivery of New Fuel into the Fuel Handling Building for upcoming refueling outage.	MAY	MAY NOT

Successful Completion Criteria:

1. All critical steps completed
2. All sequential steps completed in order
3. All time-critical steps completed within allotted time
4. JPM completed within validated time. Completion time may exceed the validated time if satisfactory progress is being made (and NRC concurrence is obtained).

Task Standard for Successful Completion:

1. Determines that 22 SW pp work, 2A EDG surveillance, and 21 Chiller work MAY be performed.
2. Determines that New Fuel delivery may NOT be performed.

**OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE**

NAME: _____

DATE: _____

System: ADMINISTRATIVE

Task: Direct Actions for Spent Fuel Movement (Determine equipment allowed to be removed from service while SFP manipulations are in progress)

*	STEP NO.	STEP (* Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
		Provide blank copies of: S2.OP-IO.ZZ-0010, Spent Fuel Pool Manipulations. S2.OP-SO.DG-0005, Preparation for Removing a Diesel Generator from Service. S2.OP-SO.SW-0005, Service Water System Operation. S2.OP-SO.CH-0001, Chilled Water System Operation. Provide copies of Tech Specs.			

**OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE**

NAME: _____
DATE: _____

System: ADMINISTRATIVE

Task: Direct Actions for Spent Fuel Movement (Determine equipment allowed to be removed from service while SFP manipulations are in progress)

*	STEP NO.	STEP (* Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
			Notes: TSAS 3.8.1.2 applies during Modes 5 and 6 and during movement of irradiated fuel, and only requires two EDGs. Only one FHB exhaust fan is required to be backed by an operable EDG (IOP-10 P&L 3.7 and page 17) Operable SFP pumps only need one of them backed by operable EDG. (IOP-10 P&L 3.4 and page 17) TSAS 3.7.10 allows a chiller to be taken out of service if movement of irradiated fuel is already on-going, and gives 14 days to restore it. Two SW pumps are required to be operable, one of which is EDG backed. (IOP-10 page 18.) The four remaining SW pumps are powered from B and C vital and their EDGs remain operable. TSAS 3.7.4 will be entered for less than two operable SW loops, but is a 72 hour action.		

**OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE**

NAME: _____
DATE: _____

System: ADMINISTRATIVE

Task: Direct Actions for Spent Fuel Movement (Determine equipment allowed to be removed from service while SFP manipulations are in progress)

*	STEP NO.	STEP (* Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
			Notes: (cont) FHB Truck Bay Door is required to be closed. (IOP-10 page 19)		
* * * *			Determines that: 22 SW pump work <u>MAY</u> be performed. 2A EDG surveillance <u>MAY</u> be performed. 21 Chiller oil replacement <u>MAY</u> be performed. New Fuel delivery may <u>NOT</u> be performed because FHB Truck Bay door is required to be closed per IOP-10, page 19. Evaluator ensure tear off sheet has candidates name and status for each of the four work activities, then terminate JPM.		

Name: Robert Boyer

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

TQ-AA-106-0303
Revision 4

JOB PERFORMANCE MEASURE VALIDATION CHECKLIST

NOTE: All steps of this checklist should be performed upon initial validation. Prior to JPM usage, revalidate JPM using steps 8 and 11 below.

1. A' O 1. Task description and number, JPM description and number are identified.
1. B O 2. Knowledge and Abilities (K/A) references are included.
1. A O 3. Performance location specified. (in-plant, control room, or simulator)
1. A O 4. Initial setup conditions are identified.
1. A O 5. Initiating and terminating Cues are properly identified.
1. B O 6. Task standards identified and verified by SME review.
1. A O 7. Critical steps meet the criteria for critical steps and are identified with an asterisk (*).
1. A O 8. Verify the procedure referenced by this JPM matches the most current revision of that procedure: Procedure Rev. xxxxx Date 1/28/16
1. A O 9. Pilot test the JPM:
a. verify Cues both verbal and visual are free of conflict, and
b. ensure performance time is accurate.
- _____ 10. If the JPM cannot be performed as written with proper responses, then revise the JPM.
- _____ 11. When JPM is revalidated, SME or Instructor sign and date JPM cover page.

SME/Instructor: [Signature]

SME/Instructor: [Signature]

SME/Instructor: _____

Date: 9/28/16

Date: 10/4/16

Date: _____

Name: _____

INITIAL CONDITIONS:

Salem Unit 2 is operating at 99% power, coasting down into a refueling outage which will start in 2 weeks.

Irradiated fuel movement is in progress in the Spent Fuel Pool IAW S2.OP-IO.ZZ-0010, Spent Fuel Pool Manipulations, and will continue without interruption for the next 8 hours, at which time it will terminate.

The unit has no active Tech Spec LCOs.

21 SW pump is C/T for emergent strainer work.

The current time is 0800.

INITIATING CUE:

You have been directed to review the upcoming work for the shift and determine which activities may proceed as scheduled while continuing the fuel movement in the Spent Fuel Pool uninterrupted.

Work scheduled for today _____ Circle whether each activity may or may not be performed

IF any of the activities cannot proceed, explain your reason(s)

0900- 22 SW pump packing replacement	MAY	MAY NOT
1000- 2A EDG tagout for maintenance	MAY	MAY NOT
1300- 21 Chiller compressor oil change	MAY	MAY NOT
1400- Delivery of New Fuel into the Fuel Handling Building for upcoming refueling outage.	MAY	MAY NOT