


OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

STATION:	SALEM		
SYSTEM:	ADMINISTRATIVE		
TASK:	Perform a Centrifugal Charging Pump Operability Surveillance		
TASK NUMBER:	N0040370201		
JPM NUMBER:	14-01 NRC RO Admin A2		
ALTERNATE PATH:	☐	K/A NUMBER:	2.2.37
		IMPORTANCE FACTOR:	3.9
APPLICABILITY:		RO	SRO
EO ☐	RO ☒	STA ☐	SRO ☒
EVALUATION SETTING/METHOD:	Classroom		
REFERENCES:	S1.OP-ST.CVC-0003, Rev. 25, S1.RA-ST.CVC-0003, Rev .13		
TOOLS AND EQUIPMENT:			
VALIDATED JPM COMPLETION TIME:	30 min		
TIME PERIOD IDENTIFIED FOR TIME CRITICAL STEPS:	N/A		
Developed By:	G Gauding Instructor	Date:	9-8-15
Validated By:	S Bickhart / J Militti SME or Instructor	Date:	9-22-15
Approved By:	 Training Department	Date:	10-7-15
Approved By:	 Operations Department	Date:	10-9-15
ACTUAL JPM COMPLETION TIME:			
ACTUAL TIME CRITICAL COMPLETION TIME:			
PERFORMED BY:			
GRADE:	☐ SAT	☐ UNSAT	
REASON, IF UNSATISFACTORY:			
EVALUATOR'S SIGNATURE:		DATE:	

OPERATOR TRAINING PROGRAM JOB PERFORMANCE MEASURE

NAME: _____

DATE: _____

SYSTEM: Administrative

TASK: Perform a Centrifugal Charging Pump Operability Surveillance

TASK NUMBER: N0040370201

INITIAL CONDITIONS: Operators have just performed the normal 92 day surveillance for 11 Charging Pump IAW S1.OP-ST.CVC-0003, Inservice Testing – 11 Charging Pump.

Initiating Cue: Review the surveillance for completeness and accuracy. Perform step 5.3 Acceptance Criteria and determine if it is satisfactory. Note any discrepancies and/or actions required on Attachment 5 of procedure.

Successful Completion Criteria:

1. All critical steps completed
2. All sequential steps completed in order
3. All time-critical steps completed within allotted time
4. JPM completed within validated time. Completion time may exceed the validated time if satisfactory progress is being made (and NRC concurrence is obtained).

Task Standard for Successful Completion:

1. Determine Bearing Vibration position P1H is incorrectly listed as being in "Alert Range SAT" when it is actually in "Required Action UNSAT"
2. Determine the 1SW185 stroke time is incorrectly listed as being in the "Required Evaluation Range SAT" when it is actually in the "Acceptable Range SAT".
3. Determines Surveillance performance is UNSAT IAW Acceptance Criteria 5.3.

**OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE**

NAME: _____

DATE: _____

System: ADMINISTRATIVE

Task: TCAF Adverse Environmental Conditions

*	STEP NO.	STEP (* Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
		Provide completed copy of S1.OP-ST.CVC-0003, Inservice Testing – 11 Charging Pump, Rev. 25, and a copy of S1.RE-ST.CVC-0003, Inservice Testing 11 Charging Pump Acceptance Criteria, Rev. 13.			
	5.3.1	This surveillance is satisfactory when Attachment 3 is completed with equipment listed meeting the Technical Specification Acceptance Criteria (ASME) stated in the attachment. <u>OR</u>			
*	5.3.2	This surveillance is unsatisfactory. A. INITIATE NOTF(s) to correct unsatisfactory condition(s). B. RECORD NOTF number(s), and reason for unsatisfactory completion on Attachment 5 in the Comments Section.	Reviews Attachment 3 and determines Pump Inboard Vibration Position P1H value of 0.710 in/sec is incorrectly initialed in the Alert Range SAT column, by checking S1.RA-ST.CVC-0003, page 5, and determining that if the value is >0.70 it is in the Required Action Range UNSAT .		

**OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE**

NAME: _____

DATE: _____

System: ADMINISTRATIVE

Task: TCAF Adverse Environmental Conditions

*	STEP NO.	STEP (* Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
*	5.3.2 (cont)		Reviews Attachment 3 and determines 1SW185 Stroke Time test of 5.25 seconds is incorrectly initialed in the Required Evaluation Range SAT , by checking S1.RA-ST.CVC-0003, page 7, and determining that if the value is between 1.8-5.4 seconds it is in the Acceptable Range (seconds)		
	5.3.2 (cont)		Determines that the re-test stroke time of 1SW185 was not required to be performed. Note: The re-test is to be performed immediately if time falls in the Required Evaluation Range SAT (Section 5.4.2.K.1). The re-test was documented on attachment 5 and as additional stroke time on Attachment 3 Section 4.0.		
*	5.3.2 (cont)		Determines that the surveillance in UNSAT based on the Pump Inboard Vibration Position P1H value.		
		Terminate the JPM when the tear off sheet and procedure are returned.			

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

JOB PERFORMANCE MEASURE VALIDATION CHECKLIST

NOTE: All steps of this checklist should be performed upon initial validation. Prior to JPM usage, revalidate JPM using steps 8 and 11 below.

- 5 Q 1. Task description and number, JPM description and number are identified.
- 5 Q 2. Knowledge and Abilities (K/A) references are included.
- 5 Q 3. Performance location specified. (in-plant, control room, or simulator)
- 5 Q 4. Initial setup conditions are identified.
- 5 Q 5. Initiating and terminating Cues are properly identified.
- 5 Q 6. Task standards identified and verified by SME review.
- 5 Q 7. Critical steps meet the criteria for critical steps and are identified with an asterisk (*).
- 5 Q 8. Verify the procedure referenced by this JPM matches the most current revision of that procedure: Procedure Rev. 25 Date 3-12-15
- 5 Q 9. Pilot test the JPM:
a. verify Cues both verbal and visual are free of conflict, and
b. ensure performance time is accurate.
- Q/A 10. ☒ If the JPM cannot be performed as written with proper responses, then revise the JPM.
- Q/A 11. When JPM is revalidated, SME or Instructor sign and date JPM cover page.

SME/Instructor: [Signature]

Date: 9-22-15

SME/Instructor: [Signature] **BICKHART**

Date: 9/22/15

SME/Instructor: _____

Date: _____

INITIAL CONDITIONS:

Operators have just performed the normal 92 day surveillance for 11 Charging Pump IAW S1.OP-ST.CVC-0003, Inservice Testing – 11 Charging Pump.

INITIATING CUE:

Review the surveillance for completeness and accuracy. Perform step 5.3 Acceptance Criteria and determine if it is satisfactory. Note any discrepancies and/or actions required on Attachment 5 of procedure.