

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

STATION:	SALEM		
SYSTEM:	ADMINISTRATIVE		
TASK:	Determine Component Operability From Inservice Test Results		
TASK NUMBER:	N1230300302		
JPM NUMBER:	14-01 NRC SRO Admin A2		
ALTERNATE PATH:	☐	K/A NUMBER:	2.2.37
APPLICABILITY:		IMPORTANCE FACTOR:	4.6
EO ☐	RO ☒	STA ☐	SRO ☒
EVALUATION SETTING/METHOD:	Classroom		
REFERENCES:	S1.OP-ST.CVC-0003, Rev. 25, S1.RA-ST.CVC-0003, Rev .13 Salem Tech Specs		
TOOLS AND EQUIPMENT:			
VALIDATED JPM COMPLETION TIME:	30 min		
TIME PERIOD IDENTIFIED FOR TIME CRITICAL STEPS:	N/A		
Developed By:	G Gauding Instructor	Date:	9-8-15
Validated By:	D Pfaefflin / K Hantho SME or Instructor	Date:	9-22-15 / 9-29-15
Approved By:	 Training Department	Date:	10-7-15
Approved By:	 Operations Department	Date:	10-9-15
ACTUAL JPM COMPLETION TIME:			
ACTUAL TIME CRITICAL COMPLETION TIME:			
PERFORMED BY:			
GRADE:	☐ SAT	☐ UNSAT	
REASON, IF UNSATISFACTORY:			
EVALUATOR'S SIGNATURE:			DATE:

OPERATOR TRAINING PROGRAM JOB PERFORMANCE MEASURE

NAME: _____

DATE: _____

SYSTEM: Administrative

TASK: Determine Component Operability From Inservice Test Results

TASK NUMBER: N1230300302

INITIAL CONDITIONS: With Unit 1 operating at 100% power with no inoperable equipment, operators have just performed the normal 92 day surveillance for 11 Charging Pump IAW S1.OP-ST.CVC-0003, Inservice Testing – 11 Charging Pump. Data collection was completed at 1100 today.

Initiating Cue: Perform Step 5.4.2, Completion and Review. Note any discrepancies and/or actions required on Attachment 5 of procedure.

Successful Completion Criteria:

1. All critical steps completed
2. All sequential steps completed in order
3. All time-critical steps completed within allotted time
4. JPM completed within validated time. Completion time may exceed the validated time if satisfactory progress is being made (and NRC concurrence is obtained).

Task Standard for Successful Completion:

1. Determine Bearing Vibration position P1H is incorrectly listed as being in "Alert Range SAT" when it is actually in "Required Action UNSAT"
2. Determine the 1SW185 stroke time is incorrectly listed as being in the "Required Evaluation Range SAT" when it is actually in the "Acceptable Range SAT".
3. Declares 11 CVCS pump inoperable

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

NAME: _____
DATE: _____

System: ADMINISTRATIVE

Task: Determine Component Operability From Inservice Test Results

*	STEP NO.	STEP (* Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
		Provide completed copy of S1.OP-ST.CVC-0003, Inservice Testing – 11 Charging Pump, Rev. 25, and a copy of S1.RA-ST.CVC-0003, Inservice Testing 11 Charging Pump Acceptance Criteria, Rev. 13, and a copy of Salem Tech Specs with no Bases.			
	5.4.2.	SM/CRS PERFORM the following:			
*	5.4.2.A	REVIEW this procedure with Attachments 1-5 for completeness and accuracy.	Determines Attachment 3 Pump Inboard Vibration Position P1H value of 0.710 in/sec is incorrectly initialed in the Alert Range SAT column, by checking S1.RA-ST.CVC-0003, page 5, and determining that if the value is >0.70 it is in the Required Action Range UNSAT .		
*	5.4.2.A (cont)		Reviews Attachment 3 and determines 1SW185 Stroke Time test of 5.25 seconds is incorrectly initialed in the Required Evaluation Range SAT , by checking S1.RA-ST.CVC-0003, page 7, and determining that if the value is between 1.8-5.4 seconds it is in the Acceptable Range (seconds)		

**OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE**

NAME: _____

DATE: _____

System: ADMINISTRATIVE

Task: Determine Component Operability From Inservice Test Results

*	STEP NO.	STEP (* Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
	5.4.2.A (cont)		Determines that the re-test stroke time of 1SW185 was not required to be performed. Note: The re-test is to be performed immediately if time falls in the Required Evaluation Range SAT (Section 5.4.2.K.1). The re-test was documented on Attachment 5 and as additional stroke time on Attachment 3 Section 4.0.		
	5.4.2.B	IF all pump Technical Specification Acceptance Criteria (ASME) parameters are SAT AND in the ACCEPTABLE RANGE, THEN:	Determines that all pump Technical Specification Acceptance Criteria (ASME) parameters are NOT SAT AND in the ACCEPTABLE RANGE, and marks step N/A.		
	5.4.2.C	IF ANY pump Technical Specification Acceptance Criteria (ASME) parameter is SAT AND in the ALERT RANGE, AND NO pump Technical Specification Acceptance Criteria (ASME) parameter is UNSAT OR in the REQUIRED ACTION RANGE, THEN:	Determines there are NO pump Technical Specification Acceptance Criteria (ASME) parameters that are SAT AND in the ALERT RANGE, and marks step N/A.		

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

NAME: _____

DATE: _____

System: ADMINISTRATIVE

Task: Determine Component Operability From Inservice Test Results

*	STEP NO.	STEP (* Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
* *	5.4.2.D	IF ANY pump Technical Specification Acceptance Criteria (ASME) parameter is UNSAT, in the REQUIRED ACTION RANGE, THEN: • DECLARE pump inoperable. • EVALUATE Technical Specifications for system operability. • INITIATE a NOTF IAW LS-AA-120, Issue Identification and Screening Process. • RECORD NOTF number(s) on Attachment 5 in the Comments Section. • NOTIFY the IST Program Engineer.	Determines Pump Inboard Vibration Position P1H value of 0.710 in/sec is in the Required Action Range UNSAT , and: • Declares 11 Charging pump inoperable. • Enters LCO 3.5.2.a action a Determines a notification should be initiated and number recorded on Att. 5 Determines IST Program Engineer should be notified. Note to Evaluator: Only the two bulleted items in this step are critical tasks based on their Tech Spec implications.		
	5.4.2.E	IF ANY pump Non-Technical Specification Acceptance Criteria (Non-ASME) parameter is SAT AND in the ALERT RANGE, THEN:	Determines NO pump Non-Technical Specification Acceptance Criteria (Non-ASME) parameter is SAT AND in the ALERT RANGE, and marks step N/A.		
	5.4.2.F	IF ANY pump Non-Technical Specification Acceptance Criteria (Non-ASME) parameter is UNSAT (i.e., Required Action), THEN:	Determines NO pump Non-Technical Specification Acceptance Criteria (Non-ASME) parameter is UNSAT (i.e., Required Action), and marks step N/A.		

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

NAME: _____

DATE: _____

System: ADMINISTRATIVE

Task: Determine Component Operability From Inservice Test Results

*	STEP NO.	STEP (* Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
	5.4.2.G	IF Technical Specification Acceptance Criteria (ASME)for ANY Check Valve is UNSAT, THEN:	Determines NO Technical Specification Acceptance Criteria (ASME)for ANY Check Valve is UNSAT, and marks step N/A.		
	5.4.2.H	IF ANY Bearing Temperature Data is UNSAT, THEN:	Determines NO ANY Bearing Temperature Data is UNSAT, and marks step N/A.		
	5.4.2.I	IF ANY Lube Oil Parameter in Attachment 2, Section 2.0 is NOT within the specified values, THEN:	Determines NO Lube Oil Parameter in Attachment 2, Section 2.0 is NOT within the specified values, and marks step N/A.		
*	5.4.2.J	IF 1SW185 stroke time is within the ACCEPTABLE RANGE, THEN DECLARE 1SW185 OPERABLE.	Determines 1SW185 stroke time IS within the ACCEPTABLE RANGE, and declares 1SW185 OPERABLE by initialing step.		
	5.4.2.K	IF 1SW185 stroke time is within the REQUIRED EVALUATION RANGE, THEN:	Determines 1SW185 stroke time was INCORRECTLY initialed as being in the REQUIRED EVALUATION RANGE and marks step N/A.		
	5.4.2.L	IF 1SW185 stroke time is in the REQUIRED ACTION RANGE, THEN immediately DECLARE 1SW185 inoperable.	Determines 1SW185 stroke time is NOT in the REQUIRED ACTION RANGE, and marks step N/A		
	5.4.2.M	IF 1SW185 is inoperable, THEN:	Determines the 1SW185 is NOT inoperable, and marks step N/A.		

**OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE**

NAME: _____

DATE: _____

System: ADMINISTRATIVE

Task: Determine Component Operability From Inservice Test Results

*	STEP NO.	STEP (* Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
	5.4.2.N	COMPLETE Attachment 5, Section 3.0.	Completes Attachment 5, Section 3.0, by ensuring all deficiencies, including corrective actions, are clearly recorded in the COMMENTS Section of this attachment. Technical Specification compliance, procedure compliance, and Acceptance Criteria are evaluated.		
	5.4.2.O	PLACE this procedure in the IST PROGRAM ENGINEER REVIEW REQUIRED mail slot.	Returns procedure and tear off sheet to evaluator.		
		Terminate the JPM when the tear off sheet and procedure are returned.			

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

JOB PERFORMANCE MEASURE VALIDATION CHECKLIST

NOTE: All steps of this checklist should be performed upon initial validation. Prior to JPM usage, revalidate JPM using steps 8 and 11 below.

- OP 1. Task description and number, JPM description and number are identified.
- HP 2. Knowledge and Abilities (K/A) references are included.
- HP 3. Performance location specified. (in-plant, control room, or simulator)
- HP 4. Initial setup conditions are identified.
- HP 5. Initiating and terminating Cues are properly identified.
- HP 6. Task standards identified and verified by SME review.
- HP 7. Critical steps meet the criteria for critical steps and are identified with an asterisk (*).
- HP 8. Verify the procedure referenced by this JPM matches the most current revision of that procedure: Procedure Rev. 25 Date 9/22/15
SI, RA, ST, CLK - 0003 Rev 13 9/22/15
- HP 9. Pilot test the JPM:
a. verify Cues both verbal and visual are free of conflict, and
b. ensure performance time is accurate.
- _____ 10. If the JPM cannot be performed as written with proper responses, then revise the JPM.
- _____ 11. When JPM is revalidated, SME or Instructor sign and date JPM cover page.

SME/Instructor: [Signature]

Date: 9/22/15

SME/Instructor: [Signature]

Date: 9/29/15

SME/Instructor: _____

Date: _____

INITIAL CONDITIONS:

With Unit 1 operating at 100% power with no inoperable equipment, operators have just performed the normal 92 day surveillance for 11 Charging Pump IAW S1.OP-ST.CVC-0003, Inservice Testing – 11 Charging Pump. Data collection was completed at 1100 today.

INITIATING CUE:

Perform Step 5.4.2, Completion and Review. Note any discrepancies and/or actions required on Attachment 5 of procedure.