

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE:

STATION:	SALEM						
SYSTEM:	CVCS						
TASK:	Locally Borate the RCS						
TASK NUMBER:	N1130140504						
JPM NUMBER:	11-01 NRC IP-i						
ALTERNATE PATH:	☐	K/A NUMBER:	APE 068 AA1.08				
		IMPORTANCE FACTOR:	<table border="1"><tr><td>4.2</td><td>4.2</td></tr><tr><td>RO</td><td>SRO</td></tr></table>	4.2	4.2	RO	SRO
4.2	4.2						
RO	SRO						
APPLICABILITY:							
EO ☐	RO ☒	STA ☐	SRO ☒				
EVALUATION SETTING/METHOD:	Inplant Simulate						
REFERENCES:	S1.OP-AB.CR-0001, Control Room Evacuation Rev. 17 (checked 8-6-12)						
TOOLS AND EQUIPMENT:	JAM key						
VALIDATED JPM COMPLETION TIME:	5 minutes						
TIME PERIOD IDENTIFIED FOR TIME CRITICAL STEPS:	N/A						
Developed By:	G Gauding Instructor	Date:	08-06-12				
Validated By:	Tait SME or Instructor	Date:	08-23-12				
Approved By:	Training Department	Date:					
Approved By:	Operations Department	Date:					
ACTUAL JPM COMPLETION TIME:							
ACTUAL TIME CRITICAL COMPLETION TIME:							
PERFORMED BY:							
GRADE: ☐ SAT ☐ UNSAT							
REASON, IF UNSATISFACTORY:							
EVALUATOR'S SIGNATURE:			DATE:				

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE:

NAME: _____

DATE: _____

SYSTEM: CVCS

TASK: Locally Borate the RCS

TASK NUMBER: N1130140504

INITIAL CONDITIONS:

- Unit 1 control room was evacuated due to a security event.
- The immediate actions of S1.OP-AB.CR-0001, Control Room Evacuation were completed successfully.
- 3 control rods remain withdrawn following the Rx trip.
- 1CV55 is in local manual controlling charging flow at 90 gpm.
- Total RCP seal injection flow is 30 gpm.

INITIATING CUE:

You are the Reactor Operator.

Perform emergency boration for the stuck control rods IAW Attachment 5, Step 10, of S1.OP-AB.CR-0001.

Steps 1-9 are complete.

Successful Completion Criteria:

1. All critical steps completed.
2. All sequential steps completed in order.
3. All time-critical steps completed within allotted time.
4. JPM completed within validated time. Completion time may exceed the validated time if satisfactory progress is being made.

Task Standard for Successful Completion:

1. Locate panels 701-1A and 701-1B for 11 and 12CV160.
2. Simulate establishing boration through 1CV175.
3. Simulate adjusting charging flow to 105 gpm.

**OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE**

NAME: _____
DATE: _____

SYSTEM: CVCS

TASK: Locally borate the RCS

*	STEP NO.	STEP (*Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
		Provide copy of S1.OP-AB.CR-0001, Attachment 5.			
	10.0	WHEN directed by the CRS, THEN:			
	10.1	PROCEED to Unit 1 Cont Air Redundant Air Supply Wall Mntd Pnl 701-1A, EI 122', near the Boric Acid Storage Tanks.	Locates Unit 1 Cont Air Redundant Air Supply Wall Mntd Pnl 701-1A		
	10.2	CLOSE the Air Supply Isolation Valve, 11CV160 A/S, IR SUPPLY FOR 11CV160.	Locates and simulates closing the Supply Isolation Valve, 11CV160 A/S, IR SUPPLY FOR 11CV160.		
	10.3	OPEN draincock for control air regulator for 11CV160.	Simulates opening draincock for control air regulator for 11CV160.		
	10.4	PROCEED to Unit 1 Cont Air Redundant Air Supply Wall Mntd Pnl 701-1B, EI 122", near the Boric Acid Storage Tanks.	Locates Unit 1 Cont Air Redundant Air Supply Wall Mntd Pnl 701-1B		
	10.5	CLOSE the Air Supply Isolation Valve, 12CV160 A/S, AIR SUPPLY FOR 12CV160.	Locates and simulates closing the Supply Isolation Valve, 12CV160 A/S, IR SUPPLY FOR 12CV160.		
	10.6	OPEN draincock for control air regulator for 12CV160.	Locates and simulates closing the Air Supply Isolation Valve, 12CV160 A/S		

**OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE**

NAME: _____
DATE: _____

SYSTEM: CVCS

TASK: Locally borate the RCS

*	STEP NO.	STEP (*Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
*	10.7	OPEN 1CV175, Rapid Borate Stop Valve.	Locates and discusses opening 1CV175, Rapid Borate Stop Valve by disengaging clutch and rotating handwheel.		
*	10.8	PROCEED to 1CV55 and ADJUST the flow for 75 gpm above existing total flow for all RCP seal flows.	Locates Unit 1 CVC Chg Pmps FL & PR Inst Pnl, Panel 216-1. Determines charging flow must be raised to 105 gpm. Adjusts 1CV55 air signal to raise charging flow.		
	11.0	REQUEST NEO#1 to adjust 1CV73 to maintain flow to RCP seals between 6 and 10 gpm.			
	12.0	NOTIFY the CRS that rapid Boration has commenced.	Cue if Required: If charging flow is raised to 165 gpm (75 gpm above total charging flow), then when CRS is notified, state PZR level is rising quicker than it should be, and to ensure charging flow is adjusted to 75 gpm > Seal Injection flow.) Adjusts charging flow to 105 gpm. Terminate JPM.		

JOB PERFORMANCE MEASURE

JOB PERFORMANCE MEASURE VALIDATION CHECKLIST

NOTE: All steps of this checklist should be performed upon initial validation. Prior to JPM usage, revalidate JPM using steps 8 and 11 below.

- _____ 1. Task description and number, JPM description and number are identified.
- _____ 2. Knowledge and Abilities (K/A) references are included.
- _____ 3. Performance location specified. (in-plant, control room, or simulator)
- _____ 4. Initial setup conditions are identified.
- _____ 5. Initiating and terminating Cues are properly identified.
- _____ 6. Task standards identified and verified by SME review.
- _____ 7. Critical steps meet the criteria for critical steps and are identified with an asterisk (*).
- _____ 8. Verify the procedure referenced by this JPM matches the most current revision of that procedure: Procedure Rev. _____ Date _____
- _____ 9. Pilot test the JPM:
 - a. verify Cues both verbal and visual are free of conflict, and
 - b. ensure performance time is accurate.
- _____ 10. If the JPM cannot be performed as written with proper responses, then revise the JPM.
- _____ 11. When JPM is revalidated, SME or Instructor sign and date JPM cover page.

SME/Instructor: _____

Date: _____

SME/Instructor: _____

Date: _____

SME/Instructor: _____

Date: _____

JOB PERFORMANCE MEASURE

INITIAL CONDITIONS:

- Unit 1 control room was evacuated due to a security event.
- The immediate actions of S1.OP-AB.CR-0001, Control Room Evacuation were completed successfully.
- 3 control rods remain withdrawn following the Rx trip.
- 1CV55 is in local manual controlling charging flow at 90 gpm.
- Total RCP seal injection flow is 30 gpm.

INITIATING CUE:

You are the Reactor Operator.

Perform emergency boration for the stuck control rods IAW Attachment 5, Step 10, of S1.OP-AB.CR-0001.

Steps 1-9 are complete.