

**OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE**

STATION:	SALEM		
SYSTEM:	Pressurizer and PRT		
TASK:	Adjust PRT level and pressure		
TASK NUMBER:	N0100110101		
JPM NUMBER:	11-01 NRC Sim f		
ALTERNATE PATH:	☐	K/A NUMBER:	007 A4.04
APPLICABILITY:	IMPORTANCE FACTOR:		
EO ☐	RO ☒	STA ☐	SRO ☒
EVALUATION SETTING/METHOD:		Simulator / Perform	
REFERENCES:		S2.OP-SO.PZR-0003, Rev. 15 (checked 08-22-12)	
TOOLS AND EQUIPMENT:		None	
VALIDATED JPM COMPLETION TIME:		8 min	
TIME PERIOD IDENTIFIED FOR TIME CRITICAL STEPS:		N/A	
Developed By:	G Gauding Instructor	Date:	08-22-12
Validated By:	Brennan SME or Instructor	Date:	08-24-12
Approved By:	 Training Department	Date:	9/14/12
Approved By:	 Operations Department	Date:	9/5/12
ACTUAL JPM COMPLETION TIME:			
ACTUAL TIME CRITICAL COMPLETION TIME:			
PERFORMED BY:			
GRADE: ☐ SAT ☐ UNSAT			
REASON, IF UNSATISFACTORY:			
EVALUATOR'S SIGNATURE:		DATE:	

**OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE**

NAME: _____

DATE: _____

SYSTEM: Pressurizer and PRT

TASK: Adjust PRT level and pressure

TASK NUMBER: N0450040101

SIMULATOR SETUP: IC- 256, PRT level 55.9% (or low enough for the PRT Hi-Lo Lvl alarm to be locked in) with PRT pressure 9.8 psig. Paper copies of procedure needed.

INITIAL CONDITIONS:

Unit 2 is at 100% power.

2PR1 is leaking and 2PR6 is shut with power applied. Operators have been attempting to determine the leak rate through 2PR1.

Console alarm PRT Level Hi-Lo is in alarm (lo) with PRT level at 55.9%.

INITIATING CUE:

You are directed to raise PRT level to 60% IAW S2.OP-SO.PZR-0003, Pressurizer Relief Tank Operation, Section 5.1.

Successful Completion Criteria:

1. All critical steps completed.
2. All sequential steps completed in order.
3. All time-critical steps completed within allotted time.
4. JPM completed within validated time. Completion time may exceed the validated time if satisfactory progress is being made (and NRC concurrence is obtained).

Task Standard for Successful Completion:

1. Raise PRT level to > 57% while maintaining PRT pressure $\leq$ 10 psig.

OPERATOR TRAINING PROGRAM

JOB PERFORMANCE MEASURE

NAME: _____

DATE: _____

SYSTEM: PZR and PRT

TASK: Adjust PRT level and pressure

*	STEP NO.	STEP (*Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT Evaluation)
		Provide marked up paper copy of S2.OP-SO.PZR-0003.	Reviews Precautions and Limitations.		
	5.1.1	<u>IF</u> PRT level is low, <u>THEN</u> PERFORM the following:	Note: The step for reducing PRT pressure may be performed prior to raising level, since pressure is close to the maximum allowed. (See Step 5.1.1.D) <u>IF</u> PRT pressure reduction is performed first, <u>THEN</u> Cue if PRT pressure is lowered past 7 psig..." CRS states that the pressure reduction is sufficient to allow filling of the PRT now."		
*	5.1.1.A	<u>IF</u> required, <u>THEN</u> START 21 or 22 Primary Water Pump.	Depresses start pushbutton for 22 Primary Water Pump. (aligned for manual start) OR Places 21 Primary Water Pump in manual and depresses start pushbutton for 21 Primary Water Pump. <u>IF</u> operator does not start a Primary Water Pump and will gravity feed to makeup to the PRT, <u>THEN</u> Cue: The CRS directs you to use a Primary Water pump to makeup to the PRT.		

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

NAME: _____

DATE: _____

SYSTEM: PZR and PRT

TASK: Adjust PRT level and pressure

*	STEP NO.	STEP (*Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT Evaluation)
*	5.1.1.B	OPEN 2WR80, CONT PRI WATER STOP.	Depresses open pushbutton for 2WR80 CONT PRI WATER STOP and verifies open light lit.		
*	5.1.1.C	OPEN 2WR82, PRT WATER SUPPLY.	Depresses open pushbutton for 2WR82, PRT WATER SUPPLY and verifies open light lit.		
*	5.1.1.D	<u>IF</u> PRT pressure approaches 10 psig, <u>THEN</u> OPEN 2PR15, VENT, as necessary, to maintain PRT pressure at >3 psig and ≤10 psig.	Depresses open pushbutton for 2PR15, VENT <u>prior to PRT pressure rising above 10.0 psig</u> , and depresses close pushbutton prior to PRT pressure lowering below 3.1 psig. Note: IF PRT Hi Pressure alarm is received, it prevents the 2PR15 from opening, and pressure cannot be reduced. <u>When</u> candidate has demonstrated that they can raise level without exceeding 10 psig, <u>then</u> Cue: PRT level is now 60%		

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

NAME: _____

DATE: _____

SYSTEM: PZR and PRT

TASK: Adjust PRT level and pressure

*	STEP NO.	STEP (*Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT Evaluation)
*	5.1.1.E	When PRT level increases to between 59% and 86%: 1. CLOSE 2WR80, CONT PRI WATER STOP. 2. CLOSE 2WR82, PRT WATER SUPPLY 3. ENSURE 2PR15, VENT is closed. 4. <u>IF</u> Primary Water Pump is in service IAW Step 5.1.1.A, <u>AND</u> is <u>NOT</u> required to be in service for any other reason, <u>THEN STOP</u> running Primary Water Pump.	When PRT level rises to 60%: Closes 2WR80, CONT PRI WATER STOP. Closes 2WR82, PRT WATER SUPPLY. Ensures 2PR15, VENT is closed. Depresses stop pushbutton for running Primary Water Pump. <u>IF</u> 21 Primary Water pump was used to fill PRT, <u>THEN</u> places 21 or 22 Primary Water pump in auto.		
	5.1.1.F	DIRECT a second Operator to perform an Independent Verification of component position in Attachment 1, Section 1.0			

TERMINATING CUE: After candidate reads Step 5.1.1.F, state JPM is complete.

**OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE**

JOB PERFORMANCE MEASURE VALIDATION CHECKLIST

NOTE: All steps of this checklist should be performed upon initial validation. Prior to JPM usage, revalidate JPM using steps 8 and 11 below.

- YB* 1. Task description and number, JPM description and number are identified.
- YB* 2. Knowledge and Abilities (K/A) references are included.
- YB* 3. Performance location specified. (in-plant, control room, or simulator)
- YB* 4. Initial setup conditions are identified.
- YB* 5. Initiating and terminating Cues are properly identified.
- YB* 6. Task standards identified and verified by SME review.
- YB* 7. Critical steps meet the criteria for critical steps and are identified with an asterisk (*).
- YB* 8. Verify the procedure referenced by this JPM matches the most current revision of that procedure: Procedure Rev. 15 Date 8-24-12
- YB* 9. Pilot test the JPM:
 - a. verify Cues both verbal and visual are free of conflict, and
 - b. ensure performance time is accurate.
- N/A* 10. If the JPM cannot be performed as written with proper responses, then revise the JPM.
- _____ 11. When JPM is revalidated, SME or Instructor sign and date JPM cover page.

SME/Instructor: *R. R. Brennan*

Date: 8.24.12

SME/Instructor: _____

Date: _____

SME/Instructor: _____

Date: _____

**OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE**

INITIAL CONDITIONS:

Unit 2 is at 100% power.

2PR1 is leaking and 2PR6 is shut with power applied. Operators have been attempting to determine the leak rate through 2PR1.

Console alarm PRT Level Hi-Lo is in alarm (lo) with PRT level at 55.9%.

INITIATING CUE:

You are directed to raise PRT level to 60% IAW S2.OP-SO.PZR-0003, Pressurizer Relief Tank Operation, Section 5.1.