

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

STATION:	SALEM		
SYSTEM:	ADMINISTRATIVE (TAGGING)		
TASK:	Review a Tagging List for correct blocking points		
TASK NUMBER:	1220050302		
JPM NUMBER:	13-01 NRC SRO Admin A2		
ALTERNATE PATH:	☒	K/A NUMBER:	2.2.13
APPLICABILITY:	IMPORTANCE FACTOR:		4.3
EO ☐	RO ☐	STA ☐	SRO ☒
EVALUATION SETTING/METHOD:		Perform (In-Plant or Classroom)	
REFERENCES:	OP-AA-109 Rev. 2, Safety Tagging Program OP-AA-109-115 Rev. 7, Safety Tagging Operations P&IDs 205334-2 (Rev. 55), 203061-1 (Rev. 34), 205334-1 (Rev. 60)		
TOOLS AND EQUIPMENT:			
VALIDATED JPM COMPLETION TIME:	35 min		
TIME PERIOD IDENTIFIED FOR TIME CRITICAL STEPS:	N/A		
Developed By:	G Gauding Instructor	Date:	9-18-14
Validated By:	N Salam SME or Instructor	Date:	10-16-14
Approved By:	 Training Department	Date:	10-23-14
Approved By:	 Operations Department	Date:	10-23-14
ACTUAL JPM COMPLETION TIME:			
ACTUAL TIME CRITICAL COMPLETION TIME:			
PERFORMED BY:			
GRADE:	☐ SAT	☐ UNSAT	
REASON, IF UNSATISFACTORY:			
EVALUATOR'S SIGNATURE:		DATE:	

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

NAME: _____

DATE: _____

SYSTEM: ADMINISTRATIVE (TAGGING)

TASK: Review a Tagging List for correct blocking points

TASK NUMBER: 1220050302

INITIAL CONDITIONS:

1. Unit 2 is at 100% power.
2. A small leak has developed on an instrument connection for 21 SI Pump. The leak location is just upstream of 21SJ92, SI PUMP DISCH PRESS TAP.
3. No other ECCS-related technical specification action statements are in effect.

INITIATING CUE:

You are an extra SRO on shift. A newly licensed NCO has asked you to review this Tagging List for your input. You are **NOT** the Approving Supervisor. If there is any enhancement or correction required to WCD, record it on your Tear-Off Sheet.

Successful Completion Criteria:

1. All critical steps completed.
2. All sequential steps completed in order.
3. All time-critical steps completed within allotted time.
4. JPM completed within validated time. Completion time may exceed the validated time if satisfactory progress is being made.

Task Standard for Successful Completion:

1. Identify improper blocking points of :
 - a. 2SJ30 which should be 21SJ33
 - b. 21SJ64 check valve as boundary, should be 21SJ65
 - c. 21 and 22SJ113 (or 2SJ114) not included in WCD.

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

NAME: _____
DATE: _____

SYSTEM: **ADMINISTRATIVE (TAGGING)**

TASK: **Review a Tagging List for correct blocking points**

*	STEP NO.	STEP (*Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
		Prove candidate with "Tear-off Sheet" Tagging Request, and marked up drawings.			
		START TIME: _____			
	1	Refers to OP-AA-109 Rev. 2, Safety Tagging Program and OP-AA-109-115 Rev. 7, Safety Tagging Operations, as necessary.	Provide a copy of OP-AA-109 Rev. 2, Safety Tagging Program and OP-AA-109-115 Rev. 7, Safety Tagging Operations if requested.		
*	2	Reviews tagging request against P&ID blocking points.	Notes that: 1. 2SJ30, RWST to SI Pump Stop Valve, is listed as a blocking point. Closing 2SJ30 would render both 21 and 22 SI Pumps inoperable. The proper blocking point should be 21SJ33 instead of 2SJ30.		
*	2 (cont)		2. 21 SI pump Recirculation Line is not isolated from a potential energy source. Check valves are NOT relied upon for personnel protection. Isolation valve 21SJ65 should be tagged in the closed position.		

OPERATOR TRAINING PROGRAM
JOB PERFORMANCE MEASURE

NAME: _____
DATE: _____

SYSTEM: **ADMINISTRATIVE (TAGGING)**

TASK: **Review a Tagging List for correct blocking points**

*	STEP NO.	STEP (*Denotes a Critical Step)	STANDARD	EVAL S/U	COMMENTS (Required for UNSAT evaluation)
*	2 (cont)		3. ECCS cross-connect line going from pump suction to the 21SJ113 and 22SJ113 is not tagged. NOTE: These valves are located on a different print that has NOT been provided to the candidate. The candidate may request drawing 205334 Sheet 1 to determine which valves need to be added OR the applicant may state the 21/22SJ113s (or 2SJ114) from memory.		
*	2 (cont)		4. Returns Tagging Request to WCC, with changes requested. NOTE: If candidate identifies vent or drain valves as required for maintenance, these valves could be tagged (not incorrect), but are not required for a full correct answer.		
			Terminate JPM when tear off sheet, procedures, and drawings are returned.		
		STOP TIME: _____			

Terminating Cue:

JOB PERFORMANCE MEASURE VALIDATION CHECKLIST

NOTE: All steps of this checklist should be performed upon initial validation. Prior to JPM usage, revalidate JPM using steps 8 and 11 below.

- YMS 1. Task description and number, JPM description and number are identified.
- YMS 2. Knowledge and Abilities (K/A) references are included.
- YMS 3. Performance location specified. (in-plant, control room, or simulator)
- YMS 4. Initial setup conditions are identified.
- YMS 5. Initiating and terminating Cues are properly identified.
- YMS 6. Task standards identified and verified by SME review.
- YMS 7. Critical steps meet the criteria for critical steps and are identified with an asterisk (*).
- YMS 8. Verify the procedure referenced by this JPM matches the most current revision of DWG 205334-1, 203061 that procedure: Procedure Rev. 7 Date 6 Aug, 2014 OP-AA-109-115
2 Date June 27, 2013 - OP-AA-109
- YMS 9. Pilot test the JPM:
a. verify Cues both verbal and visual are free of conflict, and
b. ensure performance time is accurate.
- N/A 10. If the JPM cannot be performed as written with proper responses, then revise the JPM.
- N/A 11. When JPM is revalidated, SME or Instructor sign and date JPM cover page.

SME/Instructor: Wassil

Date: 10/16/14

SME/Instructor: _____

Date: _____

SME/Instructor: _____

Date: _____

INITIAL CONDITIONS:

1. Unit 2 is at 100% power.
2. A small leak has developed on an instrument connection for 21 SI Pump. The leak location is just upstream of 21SJ92, SI PUMP DISCH PRESS TAP.
3. No other ECCS-related technical specification action statements are in effect.

INITIATING CUE:

You are an extra SRO on shift. A newly licensed NCO has asked you to review this Tagging List for your input. You are **NOT** the Approving Supervisor. If there is any enhancement or correction required to WCD, record it on your Tear-Off Sheet.